

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	VAR - Prev.UD	Finish	2019												2020				2021				2022				2023				2024			
									J	A	S	J	F	A	J	J	A	S	J	J	A	S	J	A	J	J	A	S	J	A	J	J	A	S	J	F	A	J	J	A
UNMH Hospital Tower and Parking Garage																																								
Project General																																								
Duration Summary																																								
GEN-1010	Overall Design Duration (CD) [LOE]	593	251	25-Oct-19 A	08-Jun-21	51		0																																
GEN-1190	Overall Construction Duration (CD) [LOE]	1391	1317	13-Jul-20 A	09-May-24	-13		20																																
UNMH General																																								
UNM Semester Calendar																																								
2019																																								
GEN-1000	Summer Break	28	0	02-Jul-19 A	29-Jul-19 A			0																																
GEN-1030	Begin Fall Semester	0	0	19-Aug-19				0																																
GEN-1050	Fall Break	2	0	10-Oct-19 A	11-Oct-19 A			0																																
GEN-1080	End Fall Semester	0	0		14-Dec-19			0																																
2020																																								
GEN-1110	Begin Spring Semester	0	0	20-Jan-20 A				0																																
GEN-1140	Spring Break	8	0	15-Mar-20	22-Mar-20			0																																
GEN-1160	End Spring Semester	0	0		16-May-20			0																																
GEN-1170	Summer Break	56	0	01-Jun-20 A	26-Jul-20 A			0																																
GEN-1200	Begin Fall Semester	0	0	18-Aug-20				0																																
GEN-1210	Fall Break	2	2	09-Oct-20	10-Oct-20	172		0																																
GEN-1220	End Fall Semester	0	0		13-Dec-20	172		0																																
2021																																								
GEN-1230	Begin Spring Semester	0	0	19-Jan-21		172		0																																
GEN-1240	Spring Break	8	8	15-Mar-21	22-Mar-21	172		0																																
GEN-1250	End Spring Semester	0	0		16-May-21	172		0																																
GEN-1260	Summer Break	55	55	08-Jun-21	01-Aug-21	172		0																																
GEN-1270	Begin Fall Semester	0	0	24-Aug-21		172		0																																
GEN-1280	Fall Break	2	2	15-Oct-21	16-Oct-21	172		0																																
GEN-1300	End Fall Semester	0	0		19-Dec-21	172		0																																
2022																																								
GEN-1310	Begin Spring Semester	0	0	18-Jan-22		172		0																																
GEN-1320	Spring Break	8	8	14-Mar-22	21-Mar-22	172		0																																
GEN-1330	End Spring Semester	0	0		15-May-22	172		0																																
GEN-1340	Summer Break	55	55	07-Jun-22	31-Jul-22	172		0																																
GEN-1350	Begin Fall Semester	0	0	23-Aug-22		172		0																																
GEN-1360	Fall Break	2	2	14-Oct-22	15-Oct-22	172		0																																
GEN-1370	End Fall Semester	0	0		18-Dec-22	172		0																																
2023																																								
GEN-1380	Begin Spring Semester	0	0	17-Jan-23		172		0																																
GEN-1390	Spring Break	8	8	13-Mar-23	20-Mar-23	172		0																																
GEN-1400	End Spring Semester	0	0		14-May-23	172		0																																
GEN-1410	Summer Break	55	55	06-Jun-23	30-Jul-23	172		0																																
GEN-1420	Begin Fall Semester	0	0	22-Aug-23		172		0																																
GEN-1430	Fall Break	2	2	13-Oct-23	14-Oct-23	172		0																																
GEN-1440	End Fall Semester	0	0		17-Dec-23	172		0																																
2024																																								

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 █ Primary Baseline

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	VAR - Prev.UD	Finish	2019												2020				2021				2022				2023				2024			
									J	A	S	O	N	D	J	F	A	M	J	J	A	S	O	N	D	J	F	A	M	J	J	A	S	O	N	D	J	F	A	M
Phase 1 - Make Ready Package									14-Jul-20 A, Phase 1 - Make Ready Package																															
PC1A-1750	BSH Prep & Submit GMP#1 to Owner (50% CDs) - [Release Precaster]	5	0	08-Jun-20 A	12-Jun-20				BSH Prep & Submit GMP#1 to Owner (50% CDs) - [Release Precaster]																															
PC1A-1760	Owner Review & Approve GMP#1 (50% CDs) - [Release Precaster]	21	0	15-Jun-20 A	14-Jul-20 A				Owner Review & Approve GMP#1 (50% CDs) - [Release Precaster]																															
PC1A-1770	GMP#1 Approved - Begin Phase 1 Subcontract Execution (50% CDs) - [Release Precaster]	0	0		14-Jul-20 A				GMP#1 Approved - Begin Phase 1 Subcontract Execution (50% CDs) - [Release Precaster]																															
Phase 2 - Parking Structure, CUP, Site, Major Util, Demo									02-Nov-20, Phase 2 - Parking Structure, CUP, Site, Major Util, Demo																															
100% CD GMP									02-Nov-20, 100% CD GMP																															
PC01-125	BSH Prep & Submit GMP#2 to Owner (100% CDs)	6	6	05-Oct-20	12-Oct-20	23			BSH Prep & Submit GMP#2 to Owner (100% CDs)																															
PC01-124	Owner Review GMP#2 (100% CDs)	5	5	13-Oct-20	19-Oct-20	23			Owner Review GMP#2 (100% CDs)																															
PC01-125	BSH Reconcile Owner Comments GMP#2 (100% CDs)	5	5	20-Oct-20	26-Oct-20	23			BSH Reconcile Owner Comments GMP#2 (100% CDs)																															
PC01-126	Owner Review & Approve GMP#2 (100% CDs)	5	5	27-Oct-20	02-Nov-20	23			Owner Review & Approve GMP#2 (100% CDs)																															
PC01-127	GMP#2 Approved - Begin Phase 2 Subcontract Execution (100% CDs)	0	0		02-Nov-20	23			GMP#2 Approved - Begin Phase 2 Subcontract Execution (100% CDs)																															
Phase 3 - New Hospital Tower Core and Shell									21-May-21, Phase 3 - New Hospital Tower Core and Shell																															
PC03-1620	BSH Prep & Submit GMP#3 to Owner (80% CDs) [ALAP]	20	20	22-Mar-21	16-Apr-21	21			BSH Prep & Submit GMP#3 to Owner (80% CDs) [ALAP]																															
PC03-1440	Owner Review GMP#3 (80% CDs)	10	10	19-Apr-21	30-Apr-21	21			Owner Review GMP#3 (80% CDs)																															
PC03-1450	BSH Reconcile Owner Comments GMP#3 (80% CDs)	10	10	03-May-21	14-May-21	21			BSH Reconcile Owner Comments GMP#3 (80% CDs)																															
PC03-1460	Owner Approves GMP #3 (80% CDs)	5	5	17-May-21	21-May-21	21			Owner Approves GMP #3 (80% CDs)																															
PC03-1660	GMP#3 Approved - Begin Phase 3 - Subcontract Execution (80% CDs)	0	0		21-May-21	21			GMP#3 Approved - Begin Phase 3 - Subcontract Execution (80% CDs)																															
UNM & UNMH Approval Process									10-May-21, UNM & UNMH Approval Process																															
Phase 1 - Make Ready Package									14-Jul-20 A, Phase 1 - Make Ready Package																															
PF1A-1000	Submit to BOT Finance	1	0	17-Feb-20	17-Feb-20				Submit to BOT Finance																															
PF1A-1010	UNMH BOT Finance Committee Approval (Wednesday before BOT)	0	0	26-Feb-20	26-Feb-20				UNMH BOT Finance Committee Approval (Wednesday before BOT)																															
PF1A-1020	UNMH BOT (Last Friday of the Month)	1	0	28-Feb-20	28-Feb-20				UNMH BOT (Last Friday of the Month)																															
PF1A-1030	Submission to HSC	1	0	28-Feb-20	28-Feb-20				Submission to HSC																															
PF1A-1040	UNM BOR HSC Committee	1	0	02-Mar-20	02-Mar-20				UNM BOR HSC Committee																															
PF1A-1050	UNM BOR	1	0	09-Mar-20	09-Mar-20				UNM BOR																															
PF1A-1060	HED (BOR + 6-weeks)	1	0	08-Apr-20 A	08-Apr-20 A				HED (BOR + 6-weeks)																															
PF1A-1080	SBOF (HED + 22)	1	0	19-May-20	19-May-20				SBOF (HED + 22)																															
PF1A-1110	Issue PO	37	0	20-May-20	14-Jul-20 A				Issue PO																															
PF1A-1100	Execute CMAR Part B Contract	1	0	13-Jul-20 A	13-Jul-20 A				Execute CMAR Part B Contract																															
PF1A-1120	Clear to Issue NTP (SBOF + 1) - (BP-1A)	0	0		13-Jul-20 A				Clear to Issue NTP (SBOF + 1) - (BP-1A)																															
Phase 2 - Parking Structure, CUP, Site, Major Util, Demo									26-Oct-20, Phase 2 - Parking Structure, CUP, Site, Major Util, Demo																															
PF01-1200	Submit to BOT Finance	1	0	15-Jun-20 A	15-Jun-20				Submit to BOT Finance																															
PF01-1090	UNMH BOT Finance Committee Approval (Wednesday before BOT)	1	0	24-Jun-20 A	24-Jun-20				UNMH BOT Finance Committee Approval (Wednesday before BOT)																															
PF01-1130	UNMH BOT (Last Friday of the Month)	1	0	26-Jun-20 A	26-Jun-20				UNMH BOT (Last Friday of the Month)																															
PF01-1140	Submission to HSC	1	0	29-Jun-20 A	29-Jun-20				Submission to HSC																															
PF01-1150	UNM BOR HSC Committee	1	0	08-Jul-20 A	08-Jul-20 A				UNM BOR HSC Committee																															
PF01-1160	UNM BOR	1	0	14-Jul-20 A	14-Jul-20 A				UNM BOR																															
PF01-1170	HED (BOR + 6-weeks)	1	0	14-Sep-20	14-Sep-20				HED (BOR + 6-weeks)																															
PF01-1180	SBOF (HED + 22)	1	1	23-Oct-20	23-Oct-20	28			SBOF (HED + 22)																															
PF01-1190	Clear to Issue NTP (SBOF + 1) - (BP-01)	1	1	26-Oct-20	26-Oct-20	28			Clear to Issue NTP (SBOF + 1) - (BP-01)																															
Phase 3 - New Hospital Tower Core and Shell									10-May-21, Phase 3 - New Hospital Tower Core and Shell																															
PF03-1200	Submit to BOT Finance	1	1	18-Jan-21	18-Jan-21	46			Submit to BOT Finance																															
PF03-1210	UNMH BOT Finance Committee Approval (Wednesday before BOT)	1	1	27-Jan-21	27-Jan-21	2			UNMH BOT Finance Committee Approval (Wednesday before BOT)																															
PF03-1220	UNMH BOT (Last Friday of the Month)	1	1	29-Jan-21	29-Jan-21	2			UNMH BOT (Last Friday of the Month)																															
PF03-1230	Submission to HSC	1	1	01-Feb-21	01-Feb-21	56			Submission to HSC																															
PF03-1240	UNM BOT HSC Committee	1	1	12-Feb-21	12-Feb-21	56			UNM BOT HSC Committee																															

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 █ Primary Baseline

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	VAR - Prev.UD	UD Finish	2019												2020				2021				2022				2023				2024			
									J	A	S	O	N	D	J	F	A	M	J	J	A	S	O	N	D	J	F	A	M	J	J	A	S	O	N	D	J	F	A	M
Phase 3 - New Hospital Tower Core and Shell									24-Jan-22, Phase 3 - New Hospital tower Core and Shell																															
Earthwork									29-Jul-21, Earthwork																															
PS03-182	Award Phase 3 Earthwork Subcontract	3	3	27-Jul-21	29-Jul-21	80	0		Award Phase 3 Earthwork Subcontract																															
Concrete / Foundations									24-Sep-21, Concrete / Foundations																															
PS03-181	Award Phase 3 Foundations & Concrete Subcontract	3	3	27-Jul-21	29-Jul-21	5	0		Award Phase 3 Foundations & Concrete Subcontract																															
PS03-184	Prepare & Submit - Concrete Foundation Submittal	10	10	30-Jul-21	12-Aug-21	5	0		Prepare & Submit - Concrete Foundation Submittal																															
PS03-185	Review & Approve - Concrete Foundation Submittal	15	15	13-Aug-21	02-Sep-21	5	0		Review & Approve - Concrete Foundation Submittal																															
PS03-186	Fabricate & Deliver - Reinforcement	15	15	03-Sep-21	24-Sep-21	5	0		Fabricate & Deliver - Reinforcement																															
Structural Steel									24-Jan-22, Structural Steel																															
PS03-109	Award Structural Steel Subcontract	10	10	27-Jul-21	09-Aug-21	3	0		Award Structural Steel Subcontract																															
PS03-110	Prepare & Submit Rev.0 Structural Steel Submittal	20	20	10-Aug-21	07-Sep-21	3	0		Prepare & Submit Rev.0 Structural Steel Submittal																															
PS03-111	Review Rev.0 Structural Steel Submittal	10	10	08-Sep-21	21-Sep-21	3	0		Review Rev.0 Structural Steel Submittal																															
PS03-112	Revise & Resubmit Rev.1 Structural Steel Submittal	15	15	22-Sep-21	12-Oct-21	3	0		Revise & Resubmit Rev.1 Structural Steel Submittal																															
PS03-113	Review & Approve Structural Steel Submittal	10	10	13-Oct-21	26-Oct-21	3	0		Review & Approve Structural Steel Submittal																															
PS03-114	Fabricate & Deliver Structural Steel	60	60	27-Oct-21	24-Jan-22	3	0		Fabricate & Deliver Structural Steel																															
Permit									21-Jul-21, Permit																															
Phase 1 - Make Ready Package									17-Jun-20 A, Phase 1 - Make Ready Package																															
PP1A-1040	Submit 100% CDs to AHJ (Phase 1)	3	0	18-May-20	20-May-20	0	0		Submit 100% CDs to AHJ (Phase 1)																															
PP1A-1050	AHJ Review & Issue Permit (Phase 1)	20	0	20-May-20	17-Jun-20	0	0		AHJ Review & Issue Permit (Phase 1)																															
Phase 2 - Parking Structure, CUP, Site, Major Util, Demo									23-Sep-20 A, Phase 2 - Parking Structure, CUP, Site, Major Util, Demo																															
PP01-1010	Submit 100% CDs to AHJ (Phase 2)	29	0	27-Jul-20 A	04-Aug-20		22		Submit 100% CDs to AHJ (Phase 2)																															
PP01-1000	Phase 2 - AHJ Review & Issue Permit - (City Reviewed & Accepted - Official Permit to be Issued at L	25	0	05-Aug-20	23-Sep-20		12		Phase 2 - AHJ Review & Issue Permit - (City Reviewed & Accepted - Official Permit to be Issued at L																															
Phase 3a - New Hospital Tower Core and Shell									21-Jul-21, Phase 3a - New Hospital Tower Core and Shell																															
PP03-1020	Submit 100% CDs to AHJ (Phase 3a)	5	5	18-May-21	24-May-21	51	0		Submit 100% CDs to AHJ (Phase 3a)																															
PP03-1030	Phase 3 - AHJ Review & Issue Permit	40	40	25-May-21	21-Jul-21	51	0		Phase 3 - AHJ Review & Issue Permit																															
UNMH									18-Mar-21, UNMH																															
IT Ductbank									18-Mar-21, IT Ductbank																															
POWN-10	UNMH Execute Contract for IT Cable Pull/Term/Test [ALAP]	30	30	09-Dec-20	21-Jan-21	38	14		UNMH Execute Contract for IT Cable Pull/Term/Test [ALAP]																															
POWN-10	UNMH Subcontractor Submittals / Procurement IT Cable [ALAP]	40	40	22-Jan-21	18-Mar-21	38	14		UNMH Subcontractor Submittals / Procurement IT Cable [ALAP]																															
Construction									13-May-21, Sitework																															
General									13-May-21, Yale Roadwork																															
Construction Milestones									13-May-21, Sitework																															
General									13-May-21, Yale Roadwork																															
CM00-10	Notice to Proceed with Construction	0	0	13-Jul-20 A			0		◆ Notice to Proceed with Construction																															
CM00-11	Phase 1 - Substantial Completion	0	0		21-Jan-21		-9	14	◆ Phase 1 - Substantial Completion																															
CM00-10	Construction Substantial Completion	0	0		09-May-24		-9	14	◆ Construction Substantial Completion																															
CM00-10	UNMH 1st Patient (Planned)	0	0		13-Nov-24*		-9	14	◆ UNMH 1st Patient (Planned)																															
Sitework									13-May-21, Sitework																															
Yale Roadwork									13-May-21, Yale Roadwork																															
CM00-11	Close Yale North of Round-About	0	0	20-Jul-20 A			0		◆ Close Yale North of Round-About																															
CM00-11	North Yale Closed	125	77	20-Jul-20 A	21-Jan-21	19	14		◆ North Yale Closed																															
CM00-11	North Road & North Yale Road Work	125	77	20-Jul-20 A	21-Jan-21	-9	14		◆ North Road & North Yale Road Work																															
CM00-11	Open Yale North of Round-About	0	0		21-Jan-21	19	14		◆ Open Yale North of Round-About																															
CM00-11	North Road / North Yale Traffic Flow Established - Begin Site Capture for Garage / Tower	0	0		21-Jan-21	-9	14		◆ North Road / North Yale Traffic Flow Established - Begin Site Capture for Garage / Tower																															
CM00-11	Close Yale South of Round-About	0	0	22-Jan-21		38	14		◆ Close Yale South of Round-About																															

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 █ Primary Baseline

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	VAR - Prev.UD Finish	2019												2020					2021					2022					2023					2024				
								J	A	S	J	F	A	J	J	A	S	J	J	A	S	J	J	A	S	J	J	A	S	J	J	A	S	J	J	A	S	J	J	A	S	J	J	A
CS00-2	Backfill Electrical Ductbank Trench (ELMH-#41 & #41 to North Road)	2	2	06-Oct-20	07-Oct-20	30	-1																		Backfill Electrical Ductbank Trench (ELMH-#41 & #41 to North Road)																			
IT		12	12	25-Nov-20	14-Dec-20	-9	9																		14-Dec-20, IT																			
CS00-3	Trench/FRP/Backfill Telecommunication Ductbank (T-MH1 -> T-MH2 -> T-MH3)	12	12	25-Nov-20	14-Dec-20	-9	9																		Trench/FRP/Backfill Telecommunication Ductbank (T-MH1 -> T-MH2 -> T-MH3)																			
NG		2	2	11-Dec-20	14-Dec-20	-9	-1																		14-Dec-20, NG																			
CS00-3	Trench/Instal/Backfill Gas Piping (North Yale) [ALAP]	2	2	11-Dec-20	14-Dec-20	-9	-1																		Trench/Instal/Backfill Gas Piping (North Yale) [ALAP]																			
Senior Health Clinic & Movement Disorders		12	3	11-Sep-20	05-Oct-20	31	1																		05-Oct-20, Senior Health Clinic & Movement Disorders																			
SS		12	3	11-Sep-20	05-Oct-20	31	1																		05-Oct-20, SS																			
CS00-	Trench/Instal/Backfill SS Pipe (SASMH2 to SASMH3)	5	3	11-Sep-20	05-Oct-20	31	-17																		Trench/Instal/Backfill SS Pipe (SASMH2 to SASMH3)																			
CS00-	Excavate & Shore for SASMH (2)	1	0	16-Sep-20	16-Sep-20		11																		Excavate & Shore for SASMH (2)																			
CS00-	Install SASMH (2)	1	0	16-Sep-20	16-Sep-20		14																		Install SASMH (2)																			
CS00-	Trench/Instal/Backfill SS Pipe (SASMH3) to SASMH(2)	5	0	18-Sep-20	24-Sep-20		3																		Trench/Instal/Backfill SS Pipe (SASMH3) to SASMH(2)																			
CS00-	Excavate & Shore for SASMH (3)	2	0	23-Sep-20	24-Sep-20		-8																		Excavate & Shore for SASMH (3)																			
CS00-	Install SASMH (3)	1	0	28-Sep-20	28-Sep-20		-7																		Install SASMH (3)																			
Structural		36	15	01-Sep-20	21-Oct-20	229	-16																		21-Oct-20, Structural																			
Wall - 4		36	15	01-Sep-20	21-Oct-20	229	-16																		21-Oct-20, Wall - 4																			
CS00-	Close Parking Lot	1	0	01-Sep-20	01-Sep-20		0																		Close Parking Lot																			
CS00-	Initial Demolition	2	0	04-Sep-20	08-Sep-20		-2																		Initial Demolition																			
CS00-	Complete Demo (After Senior Health Clinic Sanitary)	2	0	25-Sep-20	28-Sep-20																				Complete Demo (After Senior Health Clinic Sanitary)																			
CS00-	Grade for Site Retaining Wall	1	0	28-Sep-20	28-Sep-20		-15																		Grade for Site Retaining Wall																			
CS00-	Excavate for Footing	2	0	29-Sep-20	29-Sep-20		-14																		Excavate for Footing																			
CS00-	F/R/P Retaining Wall Footings	3	3	01-Oct-20	05-Oct-20	229	-16																		F/R/P Retaining Wall Footings																			
CS00-	F/R/P Retaining Wall	5	5	05-Oct-20	09-Oct-20	229	-16																		F/R/P Retaining Wall																			
CS00-	Strip Wall Forms	5	5	06-Oct-20	12-Oct-20	229	-16																		Strip Wall Forms																			
CS00-	Grout Tie Holes	2	2	13-Oct-20	14-Oct-20	229	-16																		Grout Tie Holes																			
CS00-	Waterproofing & Weepholes	3	3	15-Oct-20	19-Oct-20	229	-16																		Waterproofing & Weepholes																			
CS00-	Backfill Retaining Wall and Fine Grade	3	3	19-Oct-20	21-Oct-20	229	-16																		Backfill Retaining Wall and Fine Grade																			
CS00-	Install Drainage Piping	1	1	19-Oct-20	19-Oct-20	229	-16																		Install Drainage Piping																			
Roadway Construction		26	26	15-Dec-20	21-Jan-21	-9	14																		21-Jan-21, Roadway Construction																			
Curb / Gutter / Sidewalks / Paving		26	26	15-Dec-20	21-Jan-21	-9	14																		21-Jan-21, Curb / Gutter / Sidewalks / Paving																			
CS00-	Fine Grade	2	2	15-Dec-20	16-Dec-20	-9	14																		Fine Grade																			
CS00-	Place Curb / Gutter / Sidewalk	13	13	17-Dec-20	06-Jan-21	-9	14																		Place Curb / Gutter / Sidewalk																			
CS00-	Subgrade Prep	3	3	07-Jan-21	11-Jan-21	-9	14																		Subgrade Prep																			
CS00-	Base Course	2	2	12-Jan-21	13-Jan-21	-9	14																		Base Course																			
CS00-	Asphalt Paving	3	3	14-Jan-21	18-Jan-21	-9	14																		Asphalt Paving																			
CS00-	Install Tactile Warning Strips	2	2	15-Jan-21	18-Jan-21	-7	14																		Install Tactile Warning Strips																			
CS00-	Stripping & Signage	2	2	19-Jan-21	20-Jan-21	-9	14																		Stripping & Signage																			
CS00-	Implement Traffic Control Plan (North Yale Ready to Open)	1	1	21-Jan-21	21-Jan-21	-9	14																		Implement Traffic Control Plan (North Yale Ready to Open)																			
Tucker Ave NE		13	13	15-Oct-20	02-Nov-20	45																			02-Nov-20, Tucker Ave NE																			
CS00-29	Implement Traffic Control Plan	2	2	15-Oct-20	16-Oct-20	45																			Implement Traffic Control Plan																			
CS00-29	Resurface Tucker Ave NE	9	9	19-Oct-20	29-Oct-20	45																			Resurface Tucker Ave NE																			
CS00-36	Concrete Repair	3	3	19-Oct-20	21-Oct-20	51																			Concrete Repair																			
CS00-29	Final Striping & Signage	1	1	30-Oct-20	30-Oct-20	45																			Final Striping & Signage																			
CS00-29	Remove Traffic Control Plan	1	1	02-Nov-20	02-Nov-20	45																			Remove Traffic Control Plan																			
Phase 2		80	80	22-Jan-21	13-May-21	125	14																		13-May-21, Phase 2																			
Roadway		80	80	22-Jan-21	13-May-21	125	14																		13-May-21, Roadway																			
Camino De Salud (West of Yale)		36	36	22-Jan-21	12-Mar-21	162	14																		12-Mar-21, Camino De Salud (West of Yale)																			

█ Remaining Level of Effort	█ Actual Work	█ Critical Remaining Work
█ Actual Level of Effort	█ Remaining Work	█ Primary Baseline

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	VAR - Prev.UD Finish	2020												2021												2022												2023												2024											
								J	A	S	J	F	A	J	J	A	S	J	J	A	S	J	J	A	S	J	J	A	S	J	J	A	S	J	J	A	S	J	J	A	S	J	J	A	S																						
Traffic Control & Demo								28-Jan-21, Traffic Control & Demo																																																											
CS00-2	Implement Traffic Control Plan (Close Camino De Salud)	1	1	22-Jan-21	22-Jan-21	162	14																																																												
CS00-2	Demo Asphalt Paving / Curb & Gutter	3	3	25-Jan-21	27-Jan-21	162	14																																																												
CS00-2	Preliminary Utility Locates	2	2	27-Jan-21	28-Jan-21	162	14																																																												
SD								19-Feb-21, SD																																																											
CS00-2	Trench/Instal/Backfill SD Pipe (SD CI-6 to SD CI-7)	2	2	29-Jan-21	01-Feb-21	162	14																																																												
CS00-2	Excave & Shore for SD CI-6	2	2	02-Feb-21	03-Feb-21	162	14																																																												
CS00-2	F/R/P SD CI-6	3	3	04-Feb-21	08-Feb-21	162	14																																																												
CS00-2	Excave & Shore for SD CI-7	2	2	09-Feb-21	10-Feb-21	162	14																																																												
CS00-2	F/R/P SD CI-7	3	3	11-Feb-21	15-Feb-21	162	14																																																												
CS00-2	Excave & Shore for SD MH-7	2	2	16-Feb-21	17-Feb-21	162	14																																																												
CS00-2	Install SD MH-7	2	2	18-Feb-21	19-Feb-21	162	14																																																												
Curb / Gutter / Sidewalks / Paving								12-Mar-21, Curb / Gutter / Sidewalks / Paving																																																											
CS00-2	Fine Grade	2	2	22-Feb-21	23-Feb-21	162	14																																																												
CS00-2	Place Curb / Gutter / Sidewalk	6	6	24-Feb-21	03-Mar-21	162	14																																																												
CS00-2	Subgrade Prep	1	1	04-Mar-21	04-Mar-21	162	14																																																												
CS00-2	Base Course	2	2	05-Mar-21	08-Mar-21	162	14																																																												
CS00-2	Asphalt Paving	2	2	09-Mar-21	10-Mar-21	162	14																																																												
CS00-2	Stripping & Signage	1	1	11-Mar-21	11-Mar-21	162	14																																																												
CS00-2	Implement Traffic Control Plan (Camino De Salud Ready to Open)	1	1	12-Mar-21	12-Mar-21	162	14																																																												
South Yale								13-May-21, South Yale																																																											
CS00-10	South of Yale Construction	80	80	22-Jan-21	13-May-21	125	14																																																												
CS00-11	Install Water/ Sanitary Sewer Across Lomas	15	15	26-Feb-21	18-Mar-21	158	14																																																												
IT								29-Apr-21, IT																																																											
CS00-1	Trench/FRP/Backfill Telecommunication Ductbank (T-MH3 -> T-MH4 -> T-MH5 -> T-MH7)	15	15	05-Feb-21	25-Feb-21	38	14																																																												
CS00-3	Trench/FRP/Backfill Telecommunication Ductbank (PD -> Manhole "E")	15	15	05-Feb-21	25-Feb-21	38	14																																																												
CS00-3	Trench/FRP/Backfill Telecommunication Ductbank @ Lomas Blvd (T-MH7 -> T-MH11)	15	15	26-Feb-21	18-Mar-21	38	14																																																												
CS00-1	Trench/FRP/Backfill Telecommunication Ductbank (T-MH7 -> T-MH8)	6	6	26-Feb-21	05-Mar-21	149	14																																																												
CS00-3	Trench/FRP/Backfill Telecommunication Ductbank (T-MH7 -> T-MH9)	11	11	08-Mar-21	22-Mar-21	149	14																																																												
CS00-1	UNMH Procure / Pull / Terminate / Test IT Cabling (Clear to Demo Existing)	30	30	19-Mar-21	29-Apr-21	38	14																																																												
CS00-3	Trench/FRP/Backfill Telecommunication Ductbank (T-MH9 -> T-MH10)	6	6	23-Mar-21	30-Mar-21	149	14																																																												
CS00-3	Trench/FRP/Backfill Telecommunication Ductbank (T-MH10 -> Bldg SOG)	8	8	31-Mar-21	09-Apr-21	149	14																																																												
CS00-1	IT Ductbanks Ready for Switchover	0	0		29-Apr-21	38	14																																																												
Demo & Prep For Garage Construction								02-Mar-21, Demo & Prep For Garage Construction																																																											
CS00-1030	Demo/Utility Relocation	20	20	03-Feb-21	02-Mar-21	-9	14																																																												
CUP Fuel Tanks								25-Feb-21, CUP Fuel Tanks																																																											
CS00-1510	Excavate & Install Shoring @ North Road	4	4	03-Feb-21	08-Feb-21	-8	14																																																												
CS00-1520	F/R/P Concrete Pad	3	3	09-Feb-21	11-Feb-21	-8	14																																																												
CS00-1530	Concrete Cure	3	3	12-Feb-21	14-Feb-21	-10	20																																																												
CS00-1670	Set & Strap Fuel Tanks	2	2	15-Feb-21	16-Feb-21	-6	15																																																												
CS00-3580	Fuel Tank Piping	4	4	17-Feb-21	22-Feb-21	-6	15																																																												
CS00-1850	Tank Inspection	1	1	23-Feb-21	23-Feb-21	-6	15																																																												
CS00-1900	Backfill & Compact Fuel Tanks	2	2	24-Feb-21	25-Feb-21	-6	15																																																												
Parking Garage								07-Dec-22, Parking Garage																																																											
Foundations								07-Feb-22, Foundations																																																											
Deep Foundations								18-Jun-21, Deep Foundations																																																											

UNMH Hospital Tower and Parking Garage		5. Variance Report - All Activities Current vs. Previous Update						07-Oct-20 21:39 Date Date - 30-Sep-20																												
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	VAR - Prev.UD Finish	Gantt Chart																												
								19	2020				2021				2022				2023				2024											
								J	A	S	J	F	A	J	J	A	S	J	A	J	J	A	S	J	A	J	J	A	S	J	F	A	J	J	A	S
GL-15 to GL-08								57	57	03-Mar-21	20-May-21	2	14	20-May-21, GL-15 to GL-08																						
CPF00-1	Drilled Piers (GL-15 to GL-08)	9	9	03-Mar-21	15-Mar-21	-9	14	Drilled Piers (GL-15 to GL-08)																												
CPF00-1	F/R/P Pier Caps / Grade Beams (GL-15 to GL-08)	20	20	16-Mar-21	12-Apr-21	-9	14	F/R/P Pier Caps / Grade Beams (GL-15 to GL-08)																												
CPF00-1	Backfill to Top of Pier Caps / Grade Beams (GL-15 to GL-08)	9	9	13-Apr-21	23-Apr-21	2	14	Backfill to Top of Pier Caps / Grade Beams (GL-15 to GL-08)																												
CPF00-1	F/R/P Starter Walls (GL-15 to GL-08)	10	10	26-Apr-21	07-May-21	2	14	F/R/P Starter Walls (GL-15 to GL-08)																												
CPF00-1	Backfill to Subgrade Level (GL-15 to GL-08)	9	9	10-May-21	20-May-21	2	14	Backfill to Subgrade Level (GL-15 to GL-08)																												
GL-08 to GL-01								68	68	16-Mar-21	18-Jun-21	-9	14	18-Jun-21, GL-08 to GL-01																						
CPF00-1	Drilled Piers (GL-08 to GL-01)	9	9	16-Mar-21	26-Mar-21	2	14	Drilled Piers (GL-08 to GL-01)																												
CPF00-1	F/R/P Pier Caps / Grade Beams (GL-08 to GL-01)	20	20	13-Apr-21	10-May-21	-9	14	F/R/P Pier Caps / Grade Beams (GL-08 to GL-01)																												
CPF00-1	Backfill to Top of Pier Caps / Grade Beams (GL-08 to GL-01)	9	9	11-May-21	21-May-21	-9	14	Backfill to Top of Pier Caps / Grade Beams (GL-08 to GL-01)																												
CPF00-1	F/R/P Starter Walls (GL-08 to GL-01)	10	10	24-May-21	07-Jun-21	-9	14	F/R/P Starter Walls (GL-08 to GL-01)																												
CPF00-1	Backfill to Subgrade Level (GL-08 to GL-01)	9	9	08-Jun-21	18-Jun-21	-9	14	Backfill to Subgrade Level (GL-08 to GL-01)																												
Slab-on-Grade								53	53	19-Nov-21	07-Feb-22	-7	14	07-Feb-22, Slab-on-Grade																						
CPF00-1C	Install Underslab Sanitary/Storm/Water	30	30	19-Nov-21	05-Jan-22	-7	14	Install Underslab Sanitary/Storm/Water																												
CPF00-1C	Install Underslab Telecommunication Ductbank	15	15	17-Dec-21	10-Jan-22	-7	14	Install Underslab Telecommunication Ductbank																												
CPF00-1C	Install Underslab Electrical	20	20	27-Dec-21	24-Jan-22	-7	14	Install Underslab Electrical																												
CPF00-1C	F/R/P SOG	20	20	11-Jan-22	07-Feb-22	-7	14	F/R/P SOG																												
Structure								162	162	21-Jun-21	09-Feb-22	-9	14	09-Feb-22, Structure																						
Precast Erection								132	132	21-Jun-21	28-Dec-21	-9	14	28-Dec-21, Precast Erection																						
CUP (GL-16 to GL-13)								12	12	21-Jun-21	07-Jul-21	-9	14	07-Jul-21, CUP (GL-16 to GL-13)																						
CPS00-1	Erect Columns GL-16 to GL-13.1	5	5	21-Jun-21	25-Jun-21	-9	14	Erect Columns GL-16 to GL-13.1																												
CPS00-1	Erect Joists & Beams GL-16 to GL-13.1	7	7	28-Jun-21	07-Jul-21	-9	14	Erect Joists & Beams GL-16 to GL-13.1																												
Bay 1 (GL-13 to GL-12)								10	10	08-Jul-21	21-Jul-21	-9	14	21-Jul-21, Bay 1 (GL-13 to GL-12)																						
CPS00-1	Erect Columns (Bay-1)	4	4	08-Jul-21	13-Jul-21	-9	14	Erect Columns (Bay-1)																												
CPS00-1	Erect Joists & Beams (Bay-1)	6	6	14-Jul-21	21-Jul-21	-9	14	Erect Joists & Beams (Bay-1)																												
Bay 2 (GL-11 to GL-12)								10	10	22-Jul-21	04-Aug-21	-9	14	04-Aug-21, Bay 2 (GL-11 to GL-12)																						
CPS00-1	Erect Columns (Bay-2)	4	4	22-Jul-21	27-Jul-21	-9	14	Erect Columns (Bay-2)																												
CPS00-1	Erect Joists & Beams (Bay-2)	6	6	28-Jul-21	04-Aug-21	-9	14	Erect Joists & Beams (Bay-2)																												
Bay 3 (GL-10 to GL-11)								10	10	05-Aug-21	18-Aug-21	-9	14	18-Aug-21, Bay 3 (GL-10 to GL-11)																						
CPS00-1	Erect Columns (Bay-3)	4	4	05-Aug-21	10-Aug-21	-9	14	Erect Columns (Bay-3)																												
CPS00-1	Erect Joists & Beams (Bay-3)	6	6	11-Aug-21	18-Aug-21	-9	14	Erect Joists & Beams (Bay-3)																												
Bay 4 (GL-09 to GL-10)								10	10	19-Aug-21	01-Sep-21	-9	14	01-Sep-21, Bay 4 (GL-09 to GL-10)																						
CPS00-1	Erect Columns (Bay-4)	4	4	19-Aug-21	24-Aug-21	-9	14	Erect Columns (Bay-4)																												
CPS00-1	Erect Joists & Beams (Bay-4)	6	6	25-Aug-21	01-Sep-21	-9	14	Erect Joists & Beams (Bay-4)																												
Bay 5 (GL-08 to GL-09)								10	10	02-Sep-21	16-Sep-21	-9	14	16-Sep-21, Bay 5 (GL-08 to GL-09)																						
CPS00-1	Erect Columns (Bay-5)	4	4	02-Sep-21	08-Sep-21	-9	14	Erect Columns (Bay-5)																												
CPS00-1	Erect Joists & Beams (Bay-5)	6	6	09-Sep-21	16-Sep-21	-9	14	Erect Joists & Beams (Bay-5)																												
Bay 6 (GL-07 to GL-08)								10	10	17-Sep-21	30-Sep-21	-9	14	30-Sep-21, Bay 6 (GL-07 to GL-08)																						
CPS00-1	Erect Columns (Bay-6)	4	4	17-Sep-21	22-Sep-21	-9	14	Erect Columns (Bay-6)																												
CPS00-1	Erect Joists & Beams (Bay-6)	6	6	23-Sep-21	30-Sep-21	-9	14	Erect Joists & Beams (Bay-6)																												
Bay 7 (GL-06 to GL-07)								10	10	01-Oct-21	14-Oct-21	-9	14	14-Oct-21, Bay 7 (GL-06 to GL-07)																						
CPS00-1	Erect Columns (Bay-7)	4	4	01-Oct-21	06-Oct-21	-9	14	Erect Columns (Bay-7)																												
CPS00-1	Erect Joists & Beams (Bay-7)	6	6	07-Oct-21	14-Oct-21	-9	14	Erect Joists & Beams (Bay-7)																												
Bay 8 (GL-05 to GL-06)								10	10	15-Oct-21	28-Oct-21	-9	14	28-Oct-21, Bay 8 (GL-05 to GL-06)																						
CPS00-1	Erect Columns (Bay-8)	4	4	15-Oct-21	20-Oct-21	-9	14	Erect Columns (Bay-8)																												
CPS00-1	Erect Joists & Beams (Bay-8)	6	6	21-Oct-21	28-Oct-21	-9	14	Erect Joists & Beams (Bay-8)																												

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 █ Primary Baseline

UNMH Hospital Tower and Parking Garage		5. Variance Report - All Activities Current vs. Previous Update						07-Oct-20 21:39 Date Date - 30-Sep-20																					
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	VAR - Prev.UD Finish	Gantt Chart																					
								19	2020			2021			2022			2023			2024								
								J	A	S	J	F	A	J	J	A	S	J	J	A	S	J	J	A	S	J	J	A	S
Bay 9 (GL-04 to GL-05)		10	10	29-Oct-21	11-Nov-21	-9	14	▼ 11-Nov-21, Bay 9 (GL-04 to GL-05)																					
CPS00-1	Erect Columns (Bay-9)	4	4	29-Oct-21	03-Nov-21	-9	14	■ Erect Columns (Bay-9)																					
CPS00-1	Erect Joists & Beams (Bay-9)	6	6	04-Nov-21	11-Nov-21	-9	14	■ Erect Joists & Beams (Bay-9)																					
Bay 10 (GL-03 to GL-04)		10	10	12-Nov-21	29-Nov-21	-9	14	▼ 29-Nov-21, Bay 10 (GL-03 to GL-04)																					
CPS00-1	Erect Columns GL-10	4	4	12-Nov-21	17-Nov-21	-9	14	■ Erect Columns GL-10																					
CPS00-1	Erect Joists & Beams (Bay-10)	6	6	18-Nov-21	29-Nov-21	-9	14	■ Erect Joists & Beams (Bay-10)																					
Bay 11 (GL-02 to GL-03)		10	10	30-Nov-21	13-Dec-21	-9	14	▼ 13-Dec-21, Bay 11 (GL-02 to GL-03)																					
CPS00-1	Erect Columns (Bay-11)	4	4	30-Nov-21	03-Dec-21	-9	14	■ Erect Columns (Bay-11)																					
CPS00-1	Erect Joists & Beams (Bay-11)	6	6	06-Dec-21	13-Dec-21	-9	14	■ Erect Joists & Beams (Bay-11)																					
Bay 12 (GL-01 to GL-02)		10	10	14-Dec-21	28-Dec-21	-9	14	▼ 28-Dec-21, Bay 12 (GL-01 to GL-02)																					
CPS00-1	Erect Columns (Bay-12)	4	4	14-Dec-21	17-Dec-21	-9	14	■ Erect Columns (Bay-12)																					
CPS00-1	Erect Joists & Beams (Bay-12)	6	6	20-Dec-21	28-Dec-21	-9	14	■ Erect Joists & Beams (Bay-12)																					
Topping Slabs		80	80	15-Oct-21	09-Feb-22	-9	14	▼ 09-Feb-22, Topping Slabs																					
East of Expansion Joint		30	30	15-Oct-21	29-Nov-21	11	14	▼ 29-Nov-21, East of Expansion Joint																					
CPS0M-	Topping Slab - Level Mezzanine	5	5	15-Oct-21	21-Oct-21	11	14	■ Topping Slab - Level Mezzanine																					
CPS02-1	Topping Slab - Level 2	5	5	22-Oct-21	28-Oct-21	11	14	■ Topping Slab - Level 2																					
CPS03-1	Topping Slab - Level 3	5	5	29-Oct-21	04-Nov-21	11	14	■ Topping Slab - Level 3																					
CPS04-1	Topping Slab - Level 4	5	5	05-Nov-21	11-Nov-21	11	14	■ Topping Slab - Level 4																					
CPS05-1	Topping Slab - Level 5	5	5	12-Nov-21	18-Nov-21	11	14	■ Topping Slab - Level 5																					
CPS06-1	Topping Slab - Level 6	5	5	19-Nov-21	29-Nov-21	11	14	■ Topping Slab - Level 6																					
West of Expansion Joint		30	30	29-Dec-21	09-Feb-22	-9	14	▼ 09-Feb-22, West of Expansion Joint																					
CPS0M-	Topping Slab - Level Mezzanine	5	5	29-Dec-21	05-Jan-22	-9	14	■ Topping Slab - Level Mezzanine																					
CPS02-1	Topping Slab - Level 2	5	5	06-Jan-22	12-Jan-22	-9	14	■ Topping Slab - Level 2																					
CPS03-1	Topping Slab - Level 3	5	5	13-Jan-22	19-Jan-22	-9	14	■ Topping Slab - Level 3																					
CPS04-1	Topping Slab - Level 4	5	5	20-Jan-22	26-Jan-22	-9	14	■ Topping Slab - Level 4																					
CPS05-1	Topping Slab - Level 5	5	5	27-Jan-22	02-Feb-22	-9	14	■ Topping Slab - Level 5																					
CPS06-1	Topping Slab - Level 6	5	5	03-Feb-22	09-Feb-22	-9	14	■ Topping Slab - Level 6																					
Core & Shell		130	130	10-Feb-22	12-Aug-22	433	14	▼ 12-Aug-22, Core & Shell																					
CPC01-10	Core & Shell - Level 1	20	20	10-Feb-22	09-Mar-22	-9	14	■ Core & Shell - Level 1																					
CPC0M-10	Core & Shell - Level Mezzanine	20	20	03-Mar-22	30-Mar-22	-9	14	■ Core & Shell - Level Mezzanine																					
CPC02-10	Core & Shell - Level 2	20	20	24-Mar-22	20-Apr-22	-9	14	■ Core & Shell - Level 2																					
CPC03-10	Core & Shell - Level 3	20	20	14-Apr-22	11-May-22	-9	14	■ Core & Shell - Level 3																					
CPC04-10	Core & Shell - Level 4	20	20	05-May-22	02-Jun-22	-9	14	■ Core & Shell - Level 4																					
CPC05-10	Core & Shell - Level 5	20	20	19-May-22	16-Jun-22	-9	14	■ Core & Shell - Level 5																					
Level 1		80	80	10-Feb-22	02-Jun-22	96	14	▼ 02-Jun-22, Level 1																					
CUP		80	80	10-Feb-22	02-Jun-22	96	14	▼ 02-Jun-22, CUP																					
CPC01-1	Core & Shell (CUP)	80	80	10-Feb-22	02-Jun-22	96	14	■ Core & Shell (CUP)																					
Electrical Room		30	30	10-Feb-22	23-Mar-22	146	14	▼ 23-Mar-22, Electrical Room																					
CPC01-1	Core & Shell (Electric Room)	30	30	10-Feb-22	23-Mar-22	146	14	■ Core & Shell (Electric Room)																					
Elevators		100	100	24-Mar-22	12-Aug-22	433	14	▼ 12-Aug-22, Elevators																					
CPC01-1f	Install Elevators @ P1 - P2	60	60	24-Mar-22	16-Jun-22	-9	14	■ Install Elevators @ P1 - P2																					
CPC01-1f	Install Elevators @ P3 - P4	60	60	24-Mar-22	16-Jun-22	-9	14	■ Install Elevators @ P3 - P4																					
CPC01-1f	Install Elevators @ L1 - L2 (Basement - Hydros)	40	40	17-Jun-22	12-Aug-22	433	14	■ Install Elevators @ L1 - L2 (Basement - Hydros)																					
Finishes		120	120	17-Jun-22	07-Dec-22	353	14	▼ 07-Dec-22, Finishes																					
Parking Garage		60	60	17-Jun-22	12-Sep-22	413	14	▼ 12-Sep-22, Parking Garage																					
CPB01-1f	Finishes - Parking Garage	60	60	17-Jun-22	12-Sep-22	413	14	■ Finishes - Parking Garage																					

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ■ Primary Baseline

UNMH Hospital Tower and Parking Garage		5. Variance Report - All Activities Current vs. Previous Update						07-Oct-20 21:39 Date Date - 30-Sep-20						
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	VAR - Prev.UD	Finish	2019	2020	2021	2022	2023	2024
Level 1		120	120	17-Jun-22	07-Dec-22	-4	14							
CUP		120	120	17-Jun-22	07-Dec-22	-4	14							
CPB01-1	Finishes - CUP	120	120	17-Jun-22	07-Dec-22	-4	14							
Closeout		70	70	11-Jul-22	17-Oct-22	-9	14							
CTP00-10	Demo Existing Parking Structure	70	70	11-Jul-22	17-Oct-22	-9	14							
Hospital		729	729	05-Mar-21	18-Jan-24	-9	14							
Early Work		143	143	05-Mar-21	24-Sep-21	60	11							
CTP00-10	P & A Building Asbestos Abatement [ALAP]	40	40	05-Mar-21	29-Apr-21	38	14							
CTP00-10	Demo Existing P & A Building	60	60	30-Apr-21	26-Jul-21	38	14							
CTP00-10	Relocate Existing Utility Lines	40	40	27-Jul-21	21-Sep-21	63	14							
CTF00-10	Demo Existing IT Ductbanks [ALAP]	10	10	13-Sep-21	24-Sep-21	5	0							
Foundations		110	110	27-Sep-21	03-Mar-22	15	0							
CTF00-10	Drill Piers & Foundations	80	80	27-Sep-21	20-Jan-22	5	0							
CTF00-10	Excavation/Shoring B1 Level [ALAP]	15	15	01-Nov-21	19-Nov-21	15	0							
CTF00-10	Install Underslab Sanitary / Storm	30	30	22-Nov-21	06-Jan-22	15	0							
CTF00-10	Install Underslab Water	10	10	22-Dec-21	06-Jan-22	15	0							
CTF00-10	Install Underslab Telecommunication Duct	15	15	07-Jan-22	27-Jan-22	15	0							
CTF00-10	Install Underslab Electrical	25	25	07-Jan-22	10-Feb-22	15	0							
CTF00-10	F/R/P SOG	15	15	11-Feb-22	03-Mar-22	15	0							
Structure		145	145	25-Jan-22	17-Aug-22	3	0							
CTS0B-10	B1 Structure (Emergency)	30	30	25-Jan-22	07-Mar-22	3	0							
CTS01-10	L1 - Structure (Imaging / Lobby)	30	30	22-Feb-22	04-Apr-22	3	0							
CTS02-10	L2 - Structure (Pharmacy)	30	30	22-Mar-22	02-May-22	3	0							
CTS03-10	L3 - Structure (Surgery)	30	30	19-Apr-22	31-May-22	3	0							
CTS04-10	L4 - Structure (Mechanical)	30	30	17-May-22	28-Jun-22	3	0							
CTS05-10	L5 - Structure (Patient)	20	20	17-Jun-22	15-Jul-22	3	0							
CTS06-10	L6 - Structure (Patient)	20	20	06-Jul-22	02-Aug-22	3	0							
CTS07-10	L7 - Structure (Mechanical)	20	20	21-Jul-22	17-Aug-22	3	0							
Exterior Envelope		100	100	08-Aug-22	29-Dec-22	-9	14							
CTE00-10	Hospital Exterior Enclosure	100	100	08-Aug-22	29-Dec-22	-9	14							
Finishes		307	307	01-Nov-22	18-Jan-24	-9	14							
CTB00-10	Mechanical Floor Rough-In / Finishes	150	150	01-Nov-22	05-Jun-23	-9	14							
CTB00-10	Hospital Podium Rough-In / Finishes	200	200	10-Nov-22	24-Aug-23	-9	14							
CTB00-10	Hospital Tower Rough-In / Finishes	180	180	03-May-23	18-Jan-24	-9	14							
Bridges		20	20	30-Dec-22	27-Jan-23	238	14							
CBS00-10	Structure	5	5	30-Dec-22	06-Jan-23	238	14							
CBE00-10	Exterior Envelope	5	5	09-Jan-23	13-Jan-23	238	14							
CBC00-10	Core & Shell	5	5	16-Jan-23	20-Jan-23	238	14							
CBB00-10	Finishes	5	5	23-Jan-23	27-Jan-23	238	14							
Commissioning		214	214	19-Jan-24	13-Nov-24	-9	14							
CTX00-1000	Commissioning	80	80	19-Jan-24	09-May-24	-9	14							
CTX00-1010	Construction Complete - Project Turnover to UNMH	0	0		09-May-24	-9	14							
CTX00-1020	Tower Construction Total Float Contingency	74	74	10-May-24	21-Aug-24	-9	14							
CTX00-1030	UNMH FFE & Activation	60	60	22-Aug-24	13-Nov-24	-9	14							

█ Remaining Level of Effort
█ Actual Work
█ Critical Remaining Work
█ Actual Level of Effort
█ Remaining Work
█ Primary Baseline